

Date : 08.05.2024

The Secretary
Urban Development Trust
Udaipur

Sub : Extension in completion date for our Project at Meera Nagar
Ref : Your construction permission letter No. F7/UIT/B-Plan/2022/571-575
dated 17.5.2022

Dear Sir,

With reference to our permission letter for construction of our residential building at Plot no. 196 - 198, Meera Nagar , Block B, Udaipur we have started our construction in July 2022. Being 6 floors of construction the project was little delayed and we would now like to request for extension for completion date till 31.03.2025.

Structure and almost 70 percent of work is completed and work at site is continuously going on and we shall try to complete the balance work of finishing within due period.

I hope you will provide us with letter for extension period for completion of this project. In case you need any details you may write to us or call to the undersigned.

Regards


Anshul Mogra
Promoter

- Attachments : 1. Copy of Permission letter
2. Plot reconstitution letter dated 23.12.2021

नगर विकास
र दयपुर (राज.)

19
अशुल